

Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:25 AM	46 °F	75%		3 MPH		0 IN	
05:10 AM	39 °F	100%	W	7 MPH		0 IN	
09:25 AM	55 °F	43%	SW	11 MPH		0 IN	
01:10 PM	64 °F	22%	WNW	9 MPH		0 IN	
05:10 PM	68 °F		W	10 MPH		0 IN	
09:10 PM	55 °F	38%	NE	8 MPH		0 IN	

CLEARING AND GRUBBING/ DEMO

03:59 PM **Tre LaBossiere**  
[Lat/Long: 44.795208,-106.957898]

Arrived on site at 3:45. Wagner Ranch Services was on site with three la orers. Wagner Ranch Services mainly was done working for today. After discussing with Terry and Ryan about their intended schedule for the rest of the week they didn't have an answer for me. They are waiting to hear back from, the project manager with Keller who will be on-site tomorrow for the weekly construction meeting. Terry and Ryan are curious about how much material they need to remove from behind the proposed retaining wall. Terry and Ryan did not want to remove any of that material beforehand before talking to the Keller guys. They did not want to stockpile any more material closer to the lower parking lot as they were running out of room. They will spend most of the day tomorrow, removing material from the site and hauling it off. Ryan informed me he chatted with Mike Morris to close the lower parking lot tomorrow to allow WRS to haul off excess material.

Terri told me he wanted to get a price nailed down for the Hydro Vassing done on 4/27. I told Terry that I will have a quantity sheet from the pay app to discuss payment for completed work.





Employee Signature: The LaBassive

# Daily Report

Tuesday, May 09, 2023

## Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

### WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip Condition
01:10 AM	50 °F	57%	NE	10 MPH		0 IN
05:25 AM	48 °F	61%	N	9 MPH		0 IN
09:25 AM	57 °F	50%		0 MPH		0 IN
12:55 PM	66 °F	32%		4 MPH		0 IN
05:25 PM	66 °F	37%				0 IN
09:10 PM	54 °F	58%	NNE	10 MPH		0 IN

### CLEARING AND GRUBBING/ DEMO

10:51 AM **Tre LaBossiere**  
[Lat/Long: 44.795301,-106.957874]

Arrived on site at 10:50 for the weekly construction meeting. More information about the meeting will be included in the meeting minutes.

No work was taking place on site when I arrived.



Employee Signature: Tre LaBossiere



# Daily Report

Wednesday, May 10, 2023

## Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

### WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
01:25 AM	46 °F	81%	NNE	9 MPH		0 IN	
05:25 AM	39 °F	100%	W	4 MPH		0 IN	
09:10 AM	54 °F	66%		3 MPH		0 IN	
01:10 PM	64 °F	29%	ESE	11 MPH		0 IN	
05:25 PM	61 °F	41%	N	16 MPH		0 IN	
09:25 PM	52 °F	87%	N	10 MPH		0 IN	

### RETAINING WALL

03:43 PM **Tre LaBossiere**  
[Lat/Long: 44.795184,-106.957641]

Arrived on site at 3:40. Wagner Ranch Services set construction stakes for the retaining wall. The stakes that WRS set had no elevations for me to check against and were to show the horizontal layout of the wall. There is not much work going on on-site. Wagner Ranch Services has set some straw waddles around areas where water will run off the site and carry sediment. Wagner Ranch Services has completed some minor grading on site, potholed utilities in two more locations along the wall, and started to demo the upper parking lot. WRS has peeled out about 40% of the asphalt on the upper parking lot.

Ryan Perry was on site when I arrived but he was gathering candle traffic cones and taking them to the upper parking lot and heading off-site.





Employee Signature: Tru La Bossiere

# Daily Report

Friday, May 12, 2023

## Brooks Street Paving and Retaining Wall

224 South Main Street  
Sheridan, WY 82801  
Job# : 6017.003

### WEATHER

Time	Temp	Hum	W-Dir	W-Speed	W-Gust	Precip	Condition
12:55 AM	48 °F	100%	N	9 MPH		0 IN	
05:25 AM	50 °F	100%	N	8 MPH		0 IN	
09:25 AM	55 °F	71%	NNE	10 MPH		0 IN	
01:10 PM	63 °F	51%	NNE	12 MPH		0 IN	
05:25 PM	61 °F	55%	ENE	14 MPH		0 IN	
09:10 PM	55 °F	66%		8 MPH		0 IN	

### CLEARING AND GRUBBING/ DEMO

01:59 PM **Tre LaBossiere**  
[Lat/Long: 44.794581,-106.956702]

Arrived on site at 1:58. Terry Olson, Ryan Perry, and one other laborer were on site. Terry had called me and asked me to come to the site to look at some concrete they were tearing out in the upper parking lot. WRS was having a difficult time tearing out the concrete pavement without damaging the concrete pavement that is to remain in place. The concrete to remain in place was a concrete panel that was cut in half. I agreed that it would make sense to remove the panel at the next joint. The additional concrete removal will result in a cleaner look for the finished product and reduce the damage to existing concrete that will remain in place. Terry said they would be fine not getting paid for the additional demo as long as they can get paid for the concrete placement. I called Tim Brugger on-site and he agreed. This will result in about 21 additional SYs of concrete pavement.

WRS finished removing the asphalt in the upper parking lot and was in the process of cutting the concrete on the west side of the upper parking lot. After chatting with Tim I left the site shortly after. All of the road base under the upper parking lot seemed like it was in good shape even though we have gotten moisture. I chatted with Ryan about the road base under the asphalt and he said there was an area that didn't have any road base.







Employee Signature: The LaBassive